

Water Amenities Report 1.20.26

Boat Landing Docks

The Water Amenities Committee is currently developing a scope of work to solicit bids for the replacement of the South Dock, gangway, and pilings. Our goal is to have all bids ready for presentation and discussion at the regular February board meeting, or sooner if possible.

Initial discussions with dock manufacturers indicate an estimated six-week delivery timeline from the time a deposit is received. The objective is to have this project fully completed before May 1.

Thank you to the community member that spotted a bad board on the docks and reported it to the office. Water Amenities will be repairing this week.

Dredging

As of December 23, Stage 1 of the dredging project has been completed, surveyed, and approved by Earthworks, our Engineer of Record and project manager.

Per permit requirements, dredging operations will be paused during the months of February and March. During this time, the contractor will remain onsite to relocate piping and machinery within the canal and spoil site.

As always, if you observe any safety concerns at the landing or related to Water Amenities, please notify the office in writing or by email so they can be addressed promptly.

Thank you.

Chris Carroll & Adam Anderson– Cochairmen, WPA Water Amenities